

Dear Community,

Attached is an overview of the presentation that representatives of Forest City Ratner Companies and Sam Schwartz Engineering will make on the Arena Green Roof and the West Portal MPT for our Quality of Life meeting tomorrow. Please be advised that we plan to start the meeting on time in order to give the community enough time to ask questions and get answers on the upcoming activity in our community. **Just as a reminder the Quality of Life Meeting will take place at:**

Tuesday, June 3rd 2014
@ 6:00pm
YWCA Community Room
30 3rd Avenue
Brooklyn NY 11217

Thank you again for your continued commitment to the community and the overall success of this project.

Regards,
Derek

Arena Green Roof and LIRR West Portal Project Overview

June 3, 2014


Agenda

- **Atlantic Yards Project Update**
- **Arena Green Roof**
- **LIRR West Portal Project**
- **Work Phases / Zones**

Arena Green Roof



LIRR West Portal Project



Project Timeline

		2014						2015						2016																		
		J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
GREEN ROOF	Atlantic Avenue Crane			█	█	█																										
	B3 Crane			█	█	█	█	█	█																							
	Flatbush Avenue Crane							█																								
	Sedum Crane											█	█	█																		
	Sedum Install											█	█	█	█																	
WEST PORTAL	Removal of Medians on Atlantic	█	█	█																												
	Installation of Piles on Pacific St		█																													
	Detour: WB Atlantic Ave Left-Turn onto 6th Avenue			█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█		
	Detour: SB Sixth Ave				█	█	█	█	█																							
	Final Configuration for West Portal Construction									█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█		

MPT Stage 1: June – September 2014




MPT subject to agency approval.

MPT Stage 2: September – October 2014



MPT subject to agency approval.

MPT Stage 3: October – November 2014




MPT subject to agency approval.

MPT Stage 4: November – December 2014



MPT subject to agency approval.

MPT Stage 5: January – February 2015



*Flatbush Avenue work occurs in January 2015 only.
MPT subject to agency approval.*

MPT Stage 6: February 2015 – February 2016



MPT subject to agency approval.