

SUPPLEMENTAL REPORT TO  
ATLANTIC YARDS CONSTRUCTION UPDATE  
Weeks of July 19, 2010 and July 26, 2010

This is a Supplemental Report to the previously issued two week look – ahead regarding upcoming construction activities at Atlantic Yards covering the period of July 19, 2010 through August 1, 2010

The following section has been modified to include new information:

Long Island Rail Road/Vanderbilt Yard Work

New Information: Construction of a new temporary access ramp for the stage 2 construction area will be installed on block 1120 lot 35 just west of the Carlton Ave Bridge to allow access to construction vehicles and equipment on the north side of the yard. Upon completion of the ramp, contractor will mobilize equipment to install the required test piles for the next phase of construction. Mobilization will not happen until the week of 7/26/10 at the earliest. The test piles will be drilled approximately 100 feet east of the Carlton Ave Bridge in block 1121. Work will be performed during the normal operation times set for construction activity in the yard (7am to 3:30pm).