

ATLANTIC YARDS CONSTRUCTION UPDATE
SUPPLEMENTAL REPORT

This is a Supplemental Report to the previously issued two week look – ahead regarding upcoming construction activities at Atlantic Yards covering the period of March 18 – March 31, 2013.

ARENA

- Arena Subcontractor trailers currently located on the B4 footprint will be removed this week.
- A crane will be stationed on the B4 footprint and lifting trailers up to trucks staged on street level on 6th Ave Bridge.
- The truck at street level will be parked pursuant to a lane closure permit, between 9 am and 3 pm, daily.
- Depending upon weather, trailers will be removed each day, with expected completion by the end of this week.