

PACIFIC PARK BROOKLYN CONSTRUCTION UPDATE **Weeks of September 15th and September 22nd**

In an effort to keep the Atlantic Yards Community aware of upcoming construction activities, ESD and Forest City Ratner provide the following outline of anticipated upcoming construction activities. We hope it keeps you informed and helps you plan for any possible inconveniences. Please let us know if there's any way we can improve these updates.

If you have any questions please feel free to contact ESD's Manager, Atlantic Yards Project Community/Government Relations or at 212-803-3736 or AtlanticYards@esd.ny.gov

Please note: the scope and nature of activities are subject to change based upon field conditions. In addition, during the utility work water shut-offs may be required; these shutdowns are done under the oversight of DEP and property owners will be given advance notice. All work has been approved by appropriate City and State agencies where required.

B-2 Tower, Modular Residential

- Work at the B2 site and within the modular factory has been halted.

Arena Green Roof

- Trailers that will be used in connection with the Green Roof construction have been installed onto the B3 site.
- Fencing installed on the B3 site for the storage of equipment and materials has been reconfigured to encompass the entire site.
- Bike racks located on the B3 site have been removed to make way for the upcoming crane installation. A smaller installation of 45 bike racks has been installed in the plaza on 6th Avenue.

B3 Residential Tower

- Soil characterization borings are being conducted to facilitate soil disposal related to future B3 building construction and will commence during this reporting period.

LIRR Yard Activities - Block 1120 & 1121

- Pacific Street between 6th Avenue and Carlton Avenue has been converted to one-way only (westerly traffic flow) and MPT has been installed along the north side of Pacific Street in order to allow for pile drilling preparations in this area. Work will include support of excavation (SOE) work including the installation of soldier piles, lagging and tiebacks.
- Pile drilling along the north side of Pacific Street has been completed. SOE work including the installation of lagging and tiebacks will continue in this area during this reporting period.
- Drilling of SOE minipiles under the east side of the 6th Avenue Bridge is scheduled to begin during this reporting period.
- During this reporting period, the Contractor will continue excavation and hauling of soil from Blocks 1120 and 1121. Soil that has been classified as clean, contaminated or hazardous will be removed from the site as part of the excavation activities and brought to appropriate disposal locations. While this work is underway, protocols for the trucks entering and exiting the site have been put into place. These protocols provide instruction on roadway routing to and from the project site, queuing of trucks while on site and vehicle idling.
- Work in the area of the yard between the Arena and 6th Avenue will continue during this reporting period. Work will include installation of LIRR trailers, electrical installations and minor grading/paving.
- All work shall be done during daytime hours pursuant to approved DOT permits; while not expected, if required, any nighttime or weekend work would be pursuant to proper permits and advance notification will be given to the community.
- Particulate monitoring will continue during these activities and soil will be kept damp as needed.

LIRR Yard Activities – Atlantic Avenue

- Installation of the Stage 2 of the MPT is complete. MPT installations along Atlantic Avenue will be modified as work progresses. This work will be ongoing and MPT will be in place along Atlantic Avenue for approximately 24 months. Transportation Enforcement Agents (TEAs) will continue to be in place, as outlined in the DOT permit stipulations.
- Throughout the term of the MPT installation 3 westbound lanes and 2 eastbound lanes of traffic will be maintained
- Excavation and exploratory work will take place along Atlantic Avenue This exploratory work is both to investigate the construction of the existing LIRR tunnel

roof for future structural tie-ins for the west portal and to re-verify conditions in the area where SOE piles will be drilled. No pile drilling is expected to take place during this reporting period.

- Excavation and exploratory work will take place along Atlantic Avenue. This exploratory work is both to investigate the construction of the existing LIRR tunnel roof for future structural tie-ins for the west portal and to re-verify conditions in the area where SOE piles will be drilled.
- On or about the night of September 17, 2014, the contractor will work to extend the exploratory work for the LIRR tunnel wall across the intersection of 6th Avenue. A trench along the LIRR tunnel wall will be excavated and then plated over to maintain traffic over 6th Avenue. This work will occur between the hours of 10:00 PM and 6:00 AM and will take place over 2-3 nights.
- Cutting and capping of NYCDEP water main inside the MPT area is scheduled to take place during this reporting period.
- Soil characterization along Atlantic Avenue within the West Portal work area has been completed.

Block 1129

- Soil characterization borings are being conducted to facilitate soil disposal related to future building construction will continue within Block 1129. program
- Asbestos Abatement of 752 Pacific Street has been completed.
- Subject to receipt of permit, Demolition of 752 Pacific Street is expected to commence during this reporting period.

How to Reach Our Community Liaison Office (CLO)

The Community Liaison Office has been relocated to Atlantic Center, 625 Atlantic Avenue. Located on the 3rd floor, visitors seeking the office should enter through the mall entrance located at the corner of Atlantic Avenue and So. Portland Avenue. The CLO's hours are M-F from 9am – 4pm and the phone number, 866-923-5315 and email, communityliaison@pacificparkbrooklyn.com remains the same.