

ATLANTIC YARDS CONSTRUCTION UPDATE **Weeks of November 11th and November 18th**

In an effort to keep the Atlantic Yards Community aware of upcoming construction activities, ESD and Forest City Ratner provide the following outline of anticipated upcoming construction activities. We hope it keeps you informed and helps you plan for any possible inconveniences. Please let us know if there's any way we can improve these updates.

If you have any questions please feel free to contact ESD's Manager, Atlantic Yards Project Community/Government Relations or at 212-803-3736 or AtlanticYards@esd.ny.gov

Please note: the scope and nature of activities are subject to change based upon field conditions. In addition, during the utility work water shut-offs may be required; these shutdowns are done under the oversight of DEP and property owners will be given advance notice. All work has been approved by appropriate City and State agencies where required.

B-2 Tower, Modular Residential

- Subject to receipt of all approvals/permits erection of the Tower Crane and the removal of the crawler crane will be pushed into the week of November 11th. Once approval is issued from the DOB, Dean St will be closed as required; from 9 am to 5 pm. Access to the Arena's loading dock will be coordinated via 6th Ave. during the time Dean St is closed. This will be coordinated with the Arena's staff.
- Concrete for the metal deck above the Dean Street entrance will be poured during this reporting period. These pours will happen on separate days and will include 3-5 concrete trucks.
- Backfilling will continue during this reporting period.
- Cutting and removal of support of excavation (SOE) steel braces will continue during this reporting period.
- Work related to site utilities will continue during this reporting period.
- Spray on fireproofing will be underway during this reporting period.
- Rough in for the MEP trades will start during this reporting period.

- Block work on the 1st sub-cellar and cellar is anticipated to start during this reporting period.
- Installation of temporary power and lights will be maintained throughout the project. This is an on-going activity.
- Daily cleanup activities of sidewalks and streets are ongoing as required.
- Tentatively there are no construction activities scheduled for the upcoming Saturdays during this reporting period.

LIRR Yard Activities Block 1120 & 1121

- Stage 2C will be started in mid-November and is anticipated to be completed in June 2014. Work will consist of Support of Excavation (SOE) work along Pacific Street between Carlton Ave and Vanderbilt Ave. SOE installation will include drilling of 106 24" soldier piles, installation of lagging, installation of tiebacks, excavation/disposal of soil and demolition and removal of the existing concrete retaining wall.
- Contractor to begin MPT installation along Pacific Street between Carlton and Vanderbilt during this reporting period. Primary features of this MPT plan are:
 - Drilling of piles will be done from inside the yard;
 - Maintenance of a work zone along the north edge of Pacific St;
 - Maintenance of two 10'-6" travel lanes for the entire length of the block, thus allowing for two way traffic for access/egress to arena event parking (or wide construction loads with a flagger);
 - Maintenance of a 16'-0" wide "Queuing Lane" along the south edge of Pacific Street between the 752 Pacific Street building and Vanderbilt Ave. This queuing lane is intended for use for arena show "Load-In" and (when/if necessary) for temporary lay-up of modules for B-2.

How to Reach Our Community Liaison Office (CLO)

The Community Liaison Office is located at 752 Pacific Street. The CLO's hours are M-F from 9am – 4pm and the phone number, 866-923-5315 and email, communityliaison@atlanticyards.com will remain the same. Visitors seeking the office should enter through the guard booth at the corner of Carlton Avenue and Pacific Street.