

ATLANTIC YARDS CONSTRUCTION UPDATE
Weeks of October 26, 2009 through November 2, 2009

In an effort to keep the Atlantic Yards Community aware of upcoming construction activities, ESD and Forest City Ratner provide the following outline of anticipated upcoming construction activities.

Please note: the scope and nature of activities are subject to change based upon field conditions. In addition, during the utility work water shut offs may be required; these shuts are down under the oversight of DEP and property owners will be given advance notice. All work has been approved by appropriate City and State agencies where required. In addition to the activities described below noise attenuation and vibration monitoring measures are underway in connection with the Memorandum of Environmental Commitments dated 12/08/06.

If you have any questions please feel free to contact our project Ombudsperson at: 212-803-3233 or AtlanticYards@empire.state.ny.us

Long Island Rail Road/Vanderbilt Yard Work

- Installation of conduit and cable within Yard (BL1120 and 1121)
- Connection to City water (BL1120 and 1121)
- Final Alignment, Tamping and Regulation of Track throughout Yard (BL 1120 and 1121)
- Preparation for Paving of Vehicle Access Roadway throughout Yard (BL 1120 and 1121)
- Work is anticipated to continue through the end of the year.

Environmental Remediation

- No work currently underway

Infrastructure

- Infrastructure work related to installation of new sewer chambers at the intersection of 6th Avenue at Pacific Street is complete except for finish paving. Infrastructure work related to the installation of new a water main along the east side of Flatbush Avenue is complete except for finish paving.
- The infrastructure contractor will continue to mobilize and install traffic and pedestrian safety barriers along the north side of Flatbush Avenue and Block 1118 in preparation for sewer installation. In addition, the contractor will commence excavation work on Block 1118 in connection with sewer installation. Work will continue for 5 to 6 months.
- During the course of this work, the contractor encountered an underground storage tank. Notification was given to the DEC and remediation steps were implemented.