

## PACIFIC PARK BROOKLYN


### Truck Protocols

1. Trucks are required to use NYCDOT-designated truck routes for traveling to and from the construction site, which include primarily Atlantic Avenue, Flatbush Avenue, 4<sup>th</sup> Avenue and the Brooklyn-Queens Expressway, except as required for movement between the staging and construction areas;
2. Routing map to the site, along with DOT truck route map, is attached (the DOT truck route map can also be obtained from <http://www.nyc.gov/html/dot/html/motorist/trucks.shtml#routes>);
3. Trucks shall use the Pacific Street Queue Area or other designated location for truck marshalling and queuing to the extent practicable and appropriate;
4. Limiting on-site speed to five miles per hour;
5. Idling of vehicles and non-road engines for more than three minutes is prohibited per New York City law, except when operation of the engine is required to operate ancillary truck-mounted equipment (e.g. , concrete trucks);
6. Covering all trucks carrying loose material such as debris, excavate or fill, and verifying that covers on all such trucks have been properly sealed. Outgoing trucks shall be inspected by the contractor at the gate, and not allowed to exit if covers are not properly sealed;
- ~~7. Washing the wheels of all trucks as they exit from the site;— (Work is on pavement)~~
8. Truck deliveries will be scheduled and untimely deliveries shall be turned away or reassigned with different delivery times;
9. Curbside deliveries shall occur within delineated closed-off area;
10. Designated onsite staging areas will be maintained throughout construction to store materials and accommodate construction vehicles that require early arrival and marshaling for immediate material delivery to high-demand construction areas.
11. Steel Deliveries accessing Dean Street will use the B3 Ingress Route only. Steel Deliveries accessing 6th Ave pick locations will use Pacific Street Queue Route.

**FAILURE TO COMPLY WITH THESE REQUIREMENTS WILL RESULT IN THE NON-COMPLIANT DRIVER, AND AND/OR FIRM, BEING DENIED ACCESS TO THE SITE FOR THE DURATION OF THE PROJECT**

## BARCLAYS GREEN ROOF – INGRESS AND EGRESS ROUTES

### Atlantic Avenue Crane Location




1. Exit the BQE at Atlantic Ave. (Exit 27) and turn right onto Atlantic Avenue
2. Continue on Atlantic Ave. until you reach the arena on your right
3. Turn into construction entrance at middle of fenced area with the assistance of steel contractor personnel




1. Pull out of slide gate onto Atlantic Ave.
2. Continue on Atlantic and turn left onto Bedford Ave
3. Continue on Bedford to the BQE

### B3 Crane Location




1. From the BQE take Exit 27 for Atlantic Ave. At bottom of exit ramp turn right onto Atlantic
2. Turn right onto Flatbush Ave and the turn right onto 5th Ave.

3. Turn left onto Dean Street
4. Continue on Dean Street to the B3 location on the left after the arena loading dock entrance
5. Pull into fenced area or onto sidewalk as directed by steel contractor personnel




1. With the assistance of steel contractor personnel, pull trucks onto 6<sup>th</sup> Avenue heading towards Atlantic Ave
2. Make left turn onto Atlantic Avenue and continue to BQE

## Truck Route from Pacific Street Queue Area to Atlantic Ave. Crane



1. Exit Queue area heading east towards Vanderbilt Ave.
2. Turn left onto Vanderbilt Ave.
3. Turn Left onto Atlantic Ave heading west.
4. Turn right onto 3<sup>rd</sup> Ave
5. Turn right onto Schermerhorn.
6. Turn right onto Flatbush Ave.
7. Turn right onto 4<sup>th</sup> Ave.
8. Turn left onto Atlantic Ave.
9. Continue to project KB entrance on right.

## Truck Route from Pacific Street Queue Area to B3 Crane




1. Exit Queue Area heading west on Pacific Street
2. Turn Left onto 6<sup>th</sup> Ave.
3. Pull into B3 Crane trailer staging area as directed by Steel Contractor Personnel at the corner of 6<sup>th</sup> Ave and Dean.

Egress for above: -----

1. Pull back onto 6<sup>th</sup> Ave heading south.
- Flatbush Ave. North:
  - 2A. Turn right onto Bergen Ave and then turn right onto Flatbush Ave.
- Flatbush Ave. South:
  - 2B. Continue on 6<sup>th</sup> Ave to Flatbush and turn left.
3. Follow DOT approved truck routes back to major highway

## Truck Route from BQE to Pacific Street Queue Area



- 1, Take exit off BQE for Atlantic Ave.
2. At bottom of ramp turn right onto Atlantic Ave.
3. Continue on Atlantic Ave and turn right onto Vanderbilt Ave.
4. Turn left onto Pacific Street at security gates.

**Key**

- Local Truck Routes
- Through Truck Routes
- Project Site Location

