



Barclays Center Delivery Truck Rules and Requirements

1. While on-site all equipment and trucks are limited to a maximum of 5 mph. Non-compliance with this requirement will cause equipment or trucks being removed from site.
2. All trucks leaving site with loose material are required to be covered and properly sealed. Trucks will not be allowed to leave site until the load is covered and properly sealed.
3. Trucks leaving site must proceed through the wheel washing station located on-site. If the wheels are not properly cleaned after going through the wheel washing station, it is the responsibility of the truck operator to have the wheels cleaned again.
4. All trucks shall not idle for more than 3 minutes at any point in time while on-site or while queing on Pacific Street between Vanderbilt Avenue and Carlton Avenue
5. All trucks are to access the site via Pacific Street from Vanderbilt Avenue unless noted otherwise.
6. All trucks are to que as needed from Vanderbilt Avenue to Carlton Avenue on Pacific Street only.
7. The flagger/radio operator at the intersection of Carlton Avenue and Pacific Street will dispatch trucks on an as-called for basis from the Arena site radio operator.
8. All trucks will heed all traffic signage and signals from Carlton Avenue to 6th Avenue on Pacific Street, bearing in mind that this portion of the access route remains open to pedestrian and vehicular traffic.
9. Truck deliveries shall be scheduled, and untimely deliveries shall, in general, be turned away or reassigned with different delivery times. All trucks shall be required to use NYCDOT-designated truck routes for traveling to and from the construction site, which include primarily Atlantic Avenue, Flatbush Avenue, 4th Avenue, and the Brooklyn-Queens Expressway except as required for movement between staging and construction areas.
10. Upon leaving site and heading north on 6th Avenue, all trucks must turn left onto Atlantic Avenue. Use of South Portland Avenue is strictly prohibited and all trucks shall turn left onto Atlantic Avenue.

FAILURE TO COMPLY WITH THESE REQUIREMENTS WILL RESULT IN THE NON-COMPLIANT DRIVER, AND/OR FIRM, BEING DENIED ACCESS TO THE SITE FOR THE DURATION OF THE PROJECT.

Key

- Local Truck Routes
- Through Truck Routes
- Project Site Location

