

ATLANTIC YARDS AKA PACIFIC PARK BROOKLYN CONSTRUCTION UPDATE
Weeks February 29 and March 7, 2016

In an effort to keep the Pacific Park Brooklyn Community aware of upcoming construction activities, ESD and Greenland Forest City provide the following outline of anticipated upcoming construction activities. We hope it keeps you informed and helps you plan for any possible inconveniences. Please let us know if there's any way we can improve these updates.

If you have any questions please contact Nicole Jordan ESD's Manager, Pacific Park Brooklyn Project Community/Government Relations at 212-803-3736 or AtlanticYards@esd.ny.gov

*Please note: the scope and nature of activities are subject to change based upon field conditions. In addition, during the utility work water shut-offs may be required; these shutdowns are done under the oversight of Department of Environmental Protection (DEP) and property owners will be given advance notice. Protocols for the trucks entering and exiting the site have been put in place. These protocols provide instruction on roadway routing to and from the project site, queuing of trucks while on site and vehicle idling restrictions. All work has been approved by appropriate New York City and New York State agencies where required. Information in red followed by * indicates new work being reported.*

B2 - 461 Dean Street, Modular Residential

During this reporting period:

- Work related to the erection of modules shall continue.
- Interior work will continue on modules that have already been installed.
- Exterior façade adjustments and paint repairs ongoing. All work will be performed within the construction fence perimeter. Work on the ground floor storefront continues. Enclosure work of the Arena Dean Street entrance area will be substantially completed.
- Saturday work to address field conditions within the site may occur during this reporting period. This work could include all work listed above, except the erection of modules.

B3 - 38 Sixth Avenue

During this reporting period:

- Superstructure phase of construction will continue with the framing and pouring of the 1st floor.*
- Overhead protection will be constructed at the Barclays Center loading dock area pending approvals and permits.*
- Sewer connection work will occur along Dean Street starting the 29th of February. All work will be done after hours, which is after 6:30pm. This will be a process that will take about 2 weeks.*

- Saturday work to address field conditions within the site will occur during this reporting period. This work could include all work listed above.

Arena Green Roof

During this reporting period:

- Delivery of material continues during this reporting period. Deliveries will come through the Atlantic Avenue gate utilizing flagmen to direct traffic.
- Protocols for the trucks entering and exiting the site have been put in place to provide clarification and instruction for on roadway routing to and from the project site, queuing of trucks while on site and vehicle idling restrictions.

LIRR Yard Activities - Block 1120 & 1121

During this reporting period:

- The Contractor will continue excavation and hauling of soil from Blocks 1120 and 1121. Soil that has been classified as clean, contaminated or hazardous will be removed from the site as part of the excavation activities and brought to appropriate disposal locations. Protocols for the trucks entering and exiting the site have been put in place. These protocols provide instruction on roadway routing to and from the project site, queuing of trucks while on site and vehicle idling restrictions.
- Support of Excavation (SOE) work including the installation of lagging and tiebacks continues within this area during this reporting period.
- Manhole installations, duct bank installations, and cable pulling operations will be ongoing in Blocks 1120 and 1121 during this reporting period.
- Foundation footing and pier rebar, formwork, and concrete installations will be ongoing in Blocks 1120 and 1121 throughout this reporting period.
- Pacific Street Retaining wall rebar, formwork, concrete installations and back-filling behind wall continues in Block 1120 and Block 1121 throughout this reporting period.
- Structural steel installation in support of the future removal of existing LIRR Atlantic Avenue Tunnel wall and new West Portal opening will continue throughout this reporting period.
- Delivery and installation of the LIRR 38kV Substation, 5kV Substation, and Substation Control Buildings are expected to be completed during March 2016. Project deliveries of the equipment are expected to take place during overnight hours during the week of **February 22nd**. **Placement of the building sections will take place the weeks of February 22nd and 29th**; vehicles will access the site at

Pacific and Vanderbilt and will be stored overnight in the Pacific Street staging area. Installation of the substation equipment may require overnight, extended weekday work hours, and/or weekend hours to complete.

- Building and platform foundations and foundation pile installation continue during this reporting period.

LIRR Yard Activities – Atlantic Avenue

- MPT
 - The sidewalk on the west side of the 6th Avenue Bridge (between Pacific and Atlantic) will remain closed to pedestrians.
 - The MPT will remain in place on the far west lane of the 6th Avenue Bridge from Pacific Street to Atlantic Avenue.

LIRR Yard Activities – Night/Weekend Work

Tunnel Work

- Weekend Electrical Utility work (conduit and conduit support installation) is being performed inside the LIRR Tunnel and will continue during this reporting period.

Yard Work

- Weekend Yard and West Portal work that requires coordination with LIRR operations may be performed during the reporting period. Work is expected to include excavation, foundation forming/rebar work for the employee facility crash wall and West Portal steel erection.

Block 1129

B11 – 550 Vanderbilt Avenue:

During this reporting period:

- Masonry trade delivery on every other day. Masonry contractor is working on the upper portions of the building.
- Installation of precast panels on the East side using a mobile crane.
- Con Edison vault installation activities are ongoing
- Deliveries of MEP trades every three days with installation of ductwork and risers throughout the building.
- Elevator Contractor has mobilized, now working in elevator shaft.

- Window deliveries are ongoing, weekly. Contractor is installing windows on 2nd floor south side, window receptors on south wing 5th & 6th floor.

B12 – 615 Dean Street:

- Site preparation and removals of any above grade structures within the site, stripping of asphalt, and general excavation and removal of top layer of material will continue during this period.
- Soil that has been classified as clean, contaminated or hazardous will be removed from the site as part of the excavation activities and brought to appropriate disposal locations.

B14- 535 Carlton Avenue:

During this reporting period:

- Con Ed Vault drain connection to the sewer will continue during this reporting period.
- Various punch list items for superstructure will continue during this reporting period.
- Installation of electrical conduits, waste pipe, water supply, fire suppression, and duct work will continue during this reporting period.
- **Installation of permanent generator will occur during this reporting period.***
- Saturday work and work up until 9 pm during weekdays to address field conditions within the site will occur during this reporting period. This work could include all work listed above.

B-15 (6th Ave and Pacific Street)

During this reporting period:

- Soil characterization and boring logs will continue during this reporting period.

Block 1120 & 1128 Demolition

During this reporting period:

- **Demolition of 664 Pacific Street at the B15 site has been completed.***

How to Reach Pacific Park Brooklyn Community Liaison Office (CLO)

The Community Liaison Office is located at Atlantic Center Mall, 625 Atlantic Avenue on the 3rd floor. Visitors seeking the office should enter through the mall entrance located at the corner of Atlantic Avenue and So. Portland Avenue. The CLO's hours are M-F from 9am – 4pm and can be reached by phone at 866-923-5315 and by email at communityliaison@pacificparkbrooklyn.com

Noise Receptor Control Program

You may be eligible to receive and have installed double paned or storm windows and an in-window air conditioning unit for certain residential units where such air conditioning and/or double paned windows/storm windows do not exist today. The cost of any windows and any air conditioning units, and the cost of their installation, would be borne by the Developer.

The locations that may be eligible at this time are the residential sites in proximity to site construction and identified in the 2006 Final Environmental Impact Statement (FEIS) or the 2014 Final Supplemental Environmental Impact Statement (FSEIS) as having the potential to experience significant adverse noise impacts during the construction of the Pacific Park Brooklyn project.

In order to schedule an on-site inspection by the Developer to determine which windows may be eligible for replacement and/or AC units provided please contact:

Roberta Fearon
Forest City Ratner Companies
Tel: (718) 923-5314
Email: rfearon@fcrc.com

or

Irma Barrera
Forest City Ratner Companies
Tel: (718) 923-5306
ibarrera@fcrc.com