

SUPPLEMENTAL REPORT TO
ATLANTIC YARDS CONSTRUCTION UPDATE
Weeks of May 24, 2010 and June 6, 2010

This is a Supplemental Report to the previously issued two week look – ahead regarding upcoming construction activities at Atlantic Yards covering the period of May 24 through June 6, 2010: The following section has been modified to include new information:

Infrastructure

- Work continues on the installation of the 36" combined sewer main from the easement just west of 5th Avenue and work eastward toward a point approximately 260' east of 5th Avenue. The work is expected to take one more month and will be performed within the limits of the MPT already installed on Atlantic Avenue and in accordance with NYC noise codes and DEP requirements for Citywide construction.
- The contractor completed ancillary work at the recently installed sewer pipe between Flatbush and Atlantic north of Chamber 2 (Block 1118, approximately 215' from the tip) and will not return to the area until the arena foundation south of Chamber 2 is being constructed.
- The contractor will install the final pavement at Atlantic Avenue near 4th Avenue and another location near Cumberland where test pits had been opened. This work could not be performed until at least 6 weeks after the holes were backfilled, according to DOT requirements.
- During the course of this work, the contractor may encounter unforeseen contaminants, underground storage tanks or other structures. In the event that this happens and where appropriate, notification will be given to the DEC, VOC monitoring will be continuously performed, and remediation steps will be implemented.
- New Information: Commencing on or after June 2, 2010 and continuing for a period of approximately two (2) months DEP Water Main Improvement Work will be conducted on the west side of Flatbush Avenue between Pacific and Dean Streets. This work entails the installation of a new 20" water main that will replace existing 12" and 16" water mains in the same area.

This work will be conducted at night, during the hours of 10:00 P.M. to 6:00 A.M., under the supervision of DEP. During the course of this work periodic shut downs of water service will be required. In those instances, DEP will provide 48 hour advance notice to those properties that may be potentially impacted.

On street parking on the west side of Flatbush between 5th Avenue and Bergen Street (two blocks) will be affected at times while this work is underway; public notices with detailed information will be posted in advance at the effected locations. Work will be performed in the westernmost travel lane of Flatbush Avenue, resulting in the partial closure of this lane in the vicinity of the work zone, but allowing for continuous traffic flow in Flatbush Avenue in both directions. Work will be completed in sufficient time to allow for the restoration of traffic flow in all lanes of Flatbush Avenue for the morning commute.

